

Pitt County Planning Department
Development Services Building
1717 W. Fifth Street
Greenville, North Carolina 27834-1696
Telephone: (252) 902-3250
Fax: (252) 830-2576

Erosion and Sediment Control Plan Review Checklist

Legend

AS= Alternatives Suggested
R= Requested, Not Submitted

A= Adequate
NA= Not Applicable

INC= Incomplete
NC= Not checked

Project Name: _____
Site Location: _____
Applicant's Name and Address: _____

Location Information

_____ Project location
_____ Roads, streets
_____ North arrow and scale
_____ Streams, intermittent and perennial
_____ Legend
_____ Parcel number (s)

General Site Features

_____ Existing contours
_____ Proposed contours
_____ Limit and acreage of disturbed area
_____ Building locations and elevations
_____ Lot and/ or building numbers
_____ Wetland limits
_____ Easements
_____ Ponds, drainage ways, streams, dams
_____ Borrow and/or waste areas/stockpiled topsoil location
_____ Street Profiles

Site Drainage Features

_____ Existing and planned drainage patterns
_____ Size of Areas/ Acreage/ Square Feet
_____ Size and location of Culverts and Sewers
_____ Soils Information (Type, Characteristics etc)
_____ Design calculations for peak discharges of runoff
(Construction and Final Phase)
_____ Design Calculations and Details for culverts and
Storm sewers
_____ Design calculations for channels
_____ Design calculations for (rip-rap, include stone)
_____ Design calculations for energy dissipaters etc
_____ Requested velocity calculations
_____ Name of receiving watercourse or river basin

Erosion Control Measures

_____ Legend
_____ Location of temporary and permanent measures
_____ Design calculations for sediment basins and other measures
_____ Maintenance requirements during construction

Vegetative Stabilization

_____ Areas and acreage to be vegetatively stabilized
_____ Planned vegetation with details of plants, seed, mulch, and fertilizer
_____ Temporary and permanent vegetation
_____ Method of soil preparation
_____ Denuded slopes must be provided with a groundcover within 21
calendar days following completion of any phase of development.

Other Requirements

_____ Narrative describing construction sequence (as needed)
_____ Narrative describing nature and purpose of construction activity
_____ Completed financial responsibility/ownership form (signed and
notarized)
_____ Construction sequence related to installment and removal of erosion
control measures

Approval

_____ ***Conditional Approval***

_____ ***Disapproval***

TRC Date: _____

Reviewed by _____

Date 3/18/2008

-
- Standard comments...